



Schweitzer Mauduit International  
Spotswood, NJ  
Banded Paper Project  
Summary Project Schedule

ID	Task Name	Act Start	Est %	9	Mar 13, '00		Jun 12, '00		Sep 11, '00		Dec 11, '00		Mar 12, '01		Jun 11, '01		Se
				F	S	S	M	T	W	T	F	S	S	M	T	W	T
30	Construction - Electrical Distribution System	NA	0%							◆ 10/2							
31	Power Company Tie Line Construction Complete	NA	0%											◆ 4/13			
32	Update and Issue P & ID's	Mon 3/27/00	86%														
33	Update and Issue Layouts	Mon 3/27/00	94%														
34	Process Frozen, All Areas	NA	0%														
35	Project Capital Cost Estimate - Phase 1	Mon 7/24/00	25%														
36	Project Capital Cost Estimate - Phase 2	NA	0%														
37	Update Project Cloud Engineering	Mon 3/27/00	80%														
38	Receipts of Certified Vendor Information for Final Design Checking	NA	0%														
39	Engineering Construction Releases - Piping, Equipment, E & I	NA	0%														
40	SWM Decision - No. 7 Machine Conversion	NA	0%														
41	Construction - Pulping Area Mechanical, Piping, E & I	NA	0%														
42	Construction - Refining Area Mechanical, Piping, E & I	NA	0%														
43	Construction - Paper Machines Area	NA	0%														
44	Construction - Paper Machines Conversions (Tentative 7-day Outages)	NA	0%														
45	Mechanical Completion	NA	0%														
46	Check Out & Start Up	NA	0%														
47	Machines Qualifications	NA	0%														
48	Begin Shipments, No. 5 & 14 Machines	NA	0%														
49	Begin Shipments, No. 12 Machine	NA	0%														
50	Begin Shipments, Retrofitted No. 6 Machine	NA	0%														
51	Begin Shipments, No. 7 Machine (If Included)	NA	0%														

078402855 A